

Project and Program Management Department



Project Status Report

April 30, 2016

The following is a status update of the project, reporting on key elements of progress and scheduling. This report has been prepared by the Georgia World Congress Center Authority.

1) Status of Contract Deliverables.

- Formal submission of the 100% CDs from StadCo have now been turned over.
- GWCCA is awaiting final design peer reviews for exterior skin and mechanized roof.

2) Design/Procurement/Permitting.

- Complete

3) Budget/Cost Status.

- StadCo has issued change orders to HHRM in the cumulative amount of \$98.5M for various scope changes. Changes are funded by project contingency. Total project cost still projected to be \$1.4B.

Project and Program Management Department



4) MBS Schedule Status and Progression.

- Poured cast in place structures below to support ASHTO girders.
- Completed sequence 1W and 1E plaza support structure.
- (37) ASHTO girders were set in the month of April.
- Area 2 trusses are set and complete.
- Erection of trusses in Area Three.
- Construction of masonry and core walls on all levels.
- Schedule continues to be paced by the fabrication of the fixed roof structural steel.
- ETFE sub contractor is installing clips for material installation of ETFE in June.
- Curtainwall framing continues on north side of stadium.
- Metal panels for façade steel have been installed on west side.
- Steel girders for MLK Drive, across Magnum St, are now complete. Preparation for pouring of slab atop girders has begun, scheduled to complete in August.
- MEP overhead and in-wall rough-ins on all levels.
- Drywall framing continues on first three levels with drywall hanging in select areas.

5) Phase One Parking Deck Schedule Status.

- All first phase of punch list items have been completed.

Project and Program Management Department



6) Quality Assurance.

- All MBS work is being carefully inspected and documented for "Non-Conforming Work" . Non-conforming MBS work is being addressed in a reasonable timeframe by contractors and remedial work approved by appropriate inspector (Langan/AMEC).

7) 30 Day Look Ahead of Scheduled Activities

- Erection of support steel for exterior walls on north, east, and southeast sides of stadium.
- Construction of masonry and core walls on all levels.
- MEP overhead and in-wall rough-ins on all levels.
- Moving south on Mangum with shoring and forming towers for next sequence.
- Start preparing for installation of double "T" structures to support the plaza over Mangum St.
- Installation of metal decking to support topping slab pour of plaza.
- Continuing the forming and pouring of concrete slab over girders at MLK/Mangum.
- Concrete pour preparation for sequence 2 and 3 in May.

Project and Program Management Department



MERCEDES-BENZ STADIUM PROJECT
Atlanta, Georgia

APR 25 2016

Project and Program Management Department



MERCEDES-BENZ STADIUM PROJECT
Atlanta, Georgia

APR 25 2016

Project and Program Management Department



MERCEDES-BENZ STADIUM PROJECT
Atlanta, Georgia

APR 25 2016

Project and Program Management Department



MERCEDES-BENZ STADIUM PROJECT
Atlanta, Georgia

APR 25 2016

Project and Program Management Department



MERCEDES-BENZ STADIUM PROJECT
Atlanta, Georgia

APR 25 2016

Project and Program Management Department



MERCEDES-BENZ STADIUM PROJECT
Atlanta, Georgia

APR 25 2016

Project and Program Management Department



MERCEDES-BENZ STADIUM PROJECT
Atlanta, Georgia

APR 25 2016


Project and Program Management Department



MERCEDES-BENZ STADIUM PROJECT
Atlanta, Georgia

APR 25 2016

Project and Program Management Department



MERCEDES-BENZ STADIUM PROJECT
Atlanta, Georgia

APR 25 2016