



Roadways & NSP Milestone Schedule 01/20/14 thru 04/30/14

<u>Activity:</u>	<u>Start</u>	<u>Complete</u>
● Mobilize & install traffic control signage /devices for Detour Route with the exception of the ADA improvements	01/20/14	01/31/14
● Roadways site fencing / erosion control installed around Brown Lot / MLK Bridge	01/27/14	02/07/14
● GA Power construct MARTA ductbank south of the GA Dome	02/03/14	04/18/14
● GA Power construct power ductbank along Northside Drive & Mitchell Street	02/03/14	04/18/14
● Close MLK Bridge and begin detour	02/03/14	02/03/14
● Demolish MLK Bridge	02/03/14	03/07/14
● Implementation of ADA improvements along Detour Route	02/03/14	02/28/14
● Relocate GA Dome broadcast box	02/03/14	02/21/14
● Install temporary parking for GA Dome Box Office	02/03/14	02/21/14
● Grading and installation of Temporary Mangum	02/11/14	04/24/14
● Tie-in new utilities at North Existing Mangum and Mitchell Street	03/04/14	04/30/14
● Abate / Demo Mount Vernon Church	03/17/14	04/25/14
● Mobilize & install erosion control and site fencing for the NSP	03/17/14	04/28/14
● Close GA Dome Drive, Haynes Street, and Mitchell Street Connector	04/01/14	04/01/14
● Shift traffic from Existing Mangum to Temporary Mangum	04/25/14	04/25/14

City

GWCCA / Private