

Mercedes-Benz Stadium Project



Executive Summary

presented by:





Introduction

This Executive Summary has been prepared to provide highlights of the Equal Business Opportunity activities and accomplishments that have occurred from contract inception through 30 September 2015, and to illustrate the progress made toward the M/FBE goal of 31% participation on the construction of the Mercedes-Benz Stadium Project (MBS).

As illustrated on the following pages, currently \$276,141,262.54 of the total MBS contract value has been committed to M/FBE firms. This figure comprises the total contract dollars awarded to M/FBEs for the entire scope of the project, which includes the development, design, and construction phases of the NSP. Of the total dollars committed to M/FBEs, \$121,943,994.20 has been paid through 30 September 2015, to the firms awarded. As of the close of the third quarter of 2015, M/FBE participation on the MBS was at 33.2% of the total contract.



Partnerships for Success

Every now and then a story comes along that invokes the thought: “THAT’S a great story...”or,“ THAT’S how it is supposed to go...” This is one of those times.

ARS Mechanical, LLC is a mechanical contractor that specializes in commercial and industrial heating, plumbing, ventilation and air conditioning (HVAC) repairs, maintenance, and installation. Owners, Sadat Nichols, and Conyers native, Alfred Shepard, founded ARS over 13 years ago and maintain the company’s headquarters in Lithonia, Georgia. It is an African-American owned, DBE certified entity.

ARS is responsible for insulation, fabrication, fire stopping, coring, and hydronic distribution in the Mercedes-Benz Stadium. And so begins the start to this great story. ARS is a principal and equity partner in the joint venture known as Atlanta Stadium Partners (“ASP”). This partnership is comprised of TD Industries (based in Texas) and Southland Engineering (based in California). ARS credits HHRM outreach initiatives with being the conduit for the companies joining together for this venture. In fact, ARS’s president, Sadat Nichols, credits the joint venture partnership – and the mentorship his company has received as a result of it – as being an extraordinary benefit to working on the new stadium project.

It is this component that makes the story one to get excited about. In speaking with Mr. Nichols, the true sincerity and appreciation one hears in his voice when talking about the mentorship his company is receiving is so much more powerful than the words themselves used to convey that message. And even then, the full import of the message doesn’t become clear until you speak with other (non-Atlanta Stadium Partners / non-ARS) members of the construction community who make it clear that such partnerships do not always offer that vital,

crucial component of mentorship that Mr. Nichols has come to appreciate so much on this stadium construction project.

In fact, ASP is one of the largest subcontractors on the Mercedes-Benz Stadium project.¹ ARS, in its involvement with the stadium construction, not only self-performs but is also involved in the management of the work (and of lower tier subcontractors) of its portion of this construction feat. The scope of work – and its implementation – is huge. As a result, ARS is amassing an extraordinary level of experience that is sure to catapult it into the highest stratospheres of its field.

While ARS is no stranger to large projects (it was a joint venture partner for work on the international terminal at Hartsfield-Jackson Airport, and it has done work for the Government Services Administration on facilities in multiple states), it still appreciates the unique education that working on a complex, high profile project such as the Mercedes-Benz Stadium offers.

As a result of ARS's involvement on the stadium project, it has also increased its usual ranks of 33-34 employees by an additional 14 new hires, to ensure that it continues to meet the demands of such a large-scale project. In discussing the magnitude of the work involved on the Mercedes-Benz Stadium, Nichols pointed out that “[he] appreciates these efforts for providing opportunities...because it goes a long way to getting EBO firms involved in large scale projects....”

And as if that isn't enough, there is yet another “high-five” component to this winning story. ARS, prior to beginning its work on the stadium construction, had

¹ ASP, one of the largest subcontractors on the project, is tracking at 40% EBO participation on its portion of the Mercedes-Benz Stadium construction.

met the necessary qualifications and received the necessary certifications to perform fire safety work. Northstar Fire Protection (based in Texas), the company chosen to complete this portion of the construction, was having trouble finding Atlanta Metro area–based EBO participation in its niche field. Fast forward through outreach initiatives that brought the two firms together, and the final result is that ARS will also self-perform the fire sprinkler material and installation portion of the new stadium construction. The by-product of this portion of ARS’s contractual duties is sure to lead to more work in the area of fire sprinkler installation.

Expanded scope of work opportunities and expanded work capacities usually go hand-in-hand with expanded company growth opportunities. Here’s to ARS Mechanical and its winning story that has us cheering along the sidelines as it makes its way to the end zone (we hope you’ve got a great victory dance in store. ARS). Thank you to ARS and the Mercedes-Benz Stadium for the “THAT’S how it should be done!” story.



Payment Status Summary

| Payment Summary Status | AABE | FBE | Remaining EBO's | Total |
|-------------------------|-------------|---------------|-----------------|------------------|
| Total Contract Value | | | | \$831,748,230.36 |
| M/FBE Committed dollars | 116,842,744 | \$121,374,148 | \$38,399,407 | \$276,141,262.54 |
| M/FBE Paid to Date | | | | \$121,943,994.20 |
| % committed to MFBE's | | | | 33.2% |
| Total Project % GOAL | | | | 31% |

EBO Summary

Committed EBO Contracts and Amounts Paid To-Date



PAYMENT STATUS SUMMARY

| | | | | AABE | FBE | Remaining EBOs | TOTAL |
|---|-----------------------------|----------------|--|-----------------------------------|---------------|----------------|---------------|
| Total Contract Value | | | | | | | \$831,748,231 |
| M/FBE Committed Dollars | | | | \$116,942,744 | \$121,274,112 | \$37,924,407 | \$276,141,263 |
| M/FBE Paid To-Date | | | | | | | \$121,943,994 |
| % Committed to MFBE's | | | | | | | 33.2% |
| Total Project % Goal | | | | | | | 31% |
| Scope of Work | Contractor Name | Contract Value | | Total EBO Contract Amount To-Date | | | |
| | | | | AABE | FBE | Remaining EBOs | |
| Civil Engineer - Roadways | Parsons Brinckerhoff | \$ 2,513,005 | | | | | |
| Surveyor & Utility Design | Long Engineering | | | | \$513,673 | | |
| Site Lighting | ams, Russell, Johnson (WRJ) | | | \$187,345 | | | |
| Contractor (Mangum Street) | Reeves Contracting Co. | \$ 3,208,311 | | | | | |
| Markings & Signage | Highway Services | | | | \$32,984 | | |
| Erosion Control | Clean Water Consultants | | | | \$2,084 | | |
| Electrical | ME Contractors | | | | \$28,646 | | |
| Traffic Control | The Corbett Group | | | \$280,000 | | | |
| Asphalt | Atlanta Paving | | | | | | \$270,000 |
| Trucking | MC Trucking | | | \$26,158 | | | |
| Fencing | C & C Fence | | | | \$30,935 | | |
| Trucking | Navigators Construction | | | \$5,874 | | | |
| Trucking | Grier Brothers | | | \$101,000 | | | |
| Trucking | Harrell Hauling Inc. | | | \$190,193 | * | | |
| Trucking | MAR Trucking | | | \$5,000 | | | |
| GA Dome Utilities, Erosion Control, NSP Site Demo (Incl. Mt Vernon) | Dennis Taylor | \$ 1,722,441 | | | | | |
| Demolition | Southern Site Development | | | | | | \$195,000 |

PAYMENT STATUS SUMMARY

| | | | | AABE | | FBE | | Remaining EBOs |
|----------------------------------|-----------------------------|---------------|--|-------------|--|-------------|--|----------------|
| | C & C Fence | | | | | \$2,783 | | |
| | Cornerstone Demolition | | | | | \$551,670 | | |
| | | | | | | | | |
| | | | | | | | | |
| Mass Excavation and Site Grading | Reeves Contracting Co. | \$ 17,862,357 | | | | | | |
| Paving | Atlanta Paving | | | | | | | \$138,880 |
| Engineering | Long Engineering | | | | | \$19,368 | | |
| Blasting | Symmetry Rock Drilling | | | | | \$35,000 | | |
| Trucking | Harrell Hauling Inc. | | | \$1,996,008 | | * | | |
| Trucking | Grier Brothers | | | \$134,135 | | | | |
| Trucking | MAR Trucking | | | \$15,640 | | | | |
| Trucking | MC Trucking | | | \$46,020 | | | | |
| Traffic Control | The Corbett Group | | | \$955,106 | | | | |
| Shoring | American Shoring | | | | | 319,952 | | |
| Construction of the vault | NewGen | | | \$1,460,000 | | | | |
| Trucking | R. S. Senter | | | | | \$381,295 | | |
| | | | | | | | | |
| | | | | | | | | |
| Auger Cast Piles | Berkel | \$ 7,762,314 | | | | | | |
| Steel | Anatek | | | | | \$982,132 | | |
| Trucking | SAWA Transportation | | | \$159,497 | | | | |
| Trucking | Mercon Construction Group | | | | | \$39,882 | | |
| Miscellaneous Material | Ram Tool and Supply Company | | | | | \$3,935 | | |
| Fuel | S.A. White Oil Company | | | | | \$33,703 | | |
| | Anasteel | | | | | \$2,448 | | |
| | | | | | | | | |
| | | | | | | | | |
| Sheeting and Shoring | Berkel | \$ 748,266 | | | | | | |
| Steel | Anasteel | | | | | \$223,348 | | |
| | Ram Tool and Supply Co. | | | | | \$668 | | |
| | | | | | | | | |
| | | | | | | | | |
| Drilled Piers | ABE | \$ 9,061,054 | | | | | | |
| | Ram Tool and Supply | | | | | \$22,514 | | |
| | S. A. White Oil Company | | | | | \$133,418 | | |
| | Anasteel & Supply | | | | | \$1,528,512 | | |
| | Capital City Machine Shop | | | \$262,866 | | * | | |
| PAYMENT STATUS SUMMARY | | | | | | | | |
| | | | | AABE | | FBE | | Remaining EBOs |
| | | | | | | | | |

| | | | | | | | |
|--|--------------------------------|----------------|--|--------------|--|--------------|----------------|
| Superstructure | HHRM Self Perform | \$ 123,941,225 | | | | | |
| | Gunby | | | | | \$1,201,462 | |
| | Ram Tool | | | | | \$750,000 | |
| | Anatek | | | | | \$10,164,640 | |
| | Anasteel | | | | | \$19,555,961 | |
| | Bryson Constructors | | | \$2,121,909 | | | |
| | C. D. Moody Construction | | | \$11,869,789 | | | |
| | C.D. Moody Construction (COW) | | | \$950,000 | | | |
| | S. A. White | | | | | \$100,000 | |
| | Long | | | | | \$250,000 | |
| | Technique | | | \$53,000 | | | |
| | H.J. Russell | | | \$11,869,789 | | | |
| | Eastern Data | | | | | \$26,500 | |
| | F.F. dba My Supplies | | | | | \$6,663 | |
| | Contract Business Interiors | | | | | \$1,865 | |
| | The Printing People | | | | | \$105 | |
| | Eagle Safety Supply | | | | | \$2,638 | |
| | | | | | | | |
| | | | | | | | |
| Shallow Foundation/ First Lift | Precision | \$ 25,225,867 | | | | | |
| | Technique | | | \$7,857,223 | | | |
| | Anatek | | | | | \$3,930,591 | |
| | Ram Tool | | | | | \$166,404 | |
| | Grier Brothers | | | \$139,114 | | | |
| | | | | | | | |
| Friendship Baptist Church Demolition and Abatement | Kissberg Construction | \$ 194,220 | | \$194,220 | | * | |
| | Little Environmental | | | \$10,000 | | | |
| | | | | | | | |
| Structural Precast Material | Metromont | \$ 26,960,977 | | | | | |
| | Anasteel & Supply Company | | | | | \$26,015 | |
| | Bryson Constructors Inc. | | | \$3,658,525 | | | |
| | Arch. Precast Solns. | | | | | | \$154,272 |
| | | | | | | | |
| | | | | | | | |
| Structural Steel Roof- Design Assist | Canam Steel Corporation | \$ 27,365,000 | | | | | |
| | Amer.Custom Manufacturing | | | \$2,990,861 | | | |
| | Bennett Logistics | | | | | \$4,441,592 | |
| PAYMENT STATUS SUMMARY | | | | | | | |
| | | | | AABE | | FBE | Remaining EBOs |
| | Champion Painting | | | | | | \$2,196,712 |
| | Ryjohn Steel | | | \$54,180 | | | |

| | | | | | | | | |
|-------------------------------|--|----------------|--|-------------|--|--------------|--|----------------|
| | | | | | | | | |
| | | | | | | | | |
| Electrical | ICU Electric | \$ 68,758,790 | | | | | | |
| | Uptime (JV Partner) | | | \$8,288,229 | | * | | |
| | Uptime (Self-performed work) | | | \$8,288,229 | | * | | |
| | Mayer | | | | | \$8,000,000 | | |
| | Boyette Brothers Company | | | | | \$570,756 | | |
| | JJ Dal Supply | | | \$100,000 | | * | | |
| | B & S Supply | | | \$400,000 | | | | |
| | Contract Business Solutions | | | \$4,000 | | | | |
| | | | | | | | | |
| Mechanical & Plumbing | Atlanta Stadium Partners, A Joint Venture | \$ 120,226,808 | | | | | | |
| | ARS (JV Partner) | | | \$6,538,447 | | | | |
| | ARS (Self-Performed Work) | | | \$5,876,505 | | | | |
| | F & S Mechanical | | | | | \$17,514,610 | | |
| | H & R Commerical Flooring | | | | | \$8,495 | | |
| | Peachtree Mechanical | | | | | \$2,000,851 | | |
| | Precision Layout and Design | | | | | | | \$150,000 |
| | Vulcan Industrial | | | | | \$3,536,778 | | |
| | Southside Street Metal | | | \$4,553,955 | | | | |
| | Amin Sheet Metal | | | \$1,151,065 | | | | |
| | Atlanta Communications | | | \$15,565 | | | | |
| | Alpha Insulation/Wtrprfg. | | | | | | | \$124,846 |
| | | | | | | | | |
| Church Demolition | Superior Rigging & Erecting Company | \$ 18,150 | | | | | | |
| | | | | | | | | |
| FOT Electrical | Inglett and Stubbs, LLC | \$ 198,085 | | | | | | |
| | | | | | | | | |
| Interior Masonry | Cornerstone Masonry Group | \$ 10,904,735 | | | | | | |
| | Anasteel Supply | | | | | \$1,200,000 | | |
| | TCM LLC | | | | | \$2,267,704 | | |
| | | | | | | | | |
| Exterior Enclosure | Crown Corr | \$ 47,792,502 | | | | | | |
| PAYMENT STATUS SUMMARY | | | | | | | | |
| | | | | AABE | | FBE | | Remaining EBOs |
| | TCM Waterproofing | | | | | | | \$175,000 |
| | C & K United Sheet Metal | | | \$5,442,882 | | * | | |
| | EGM | | | \$6,572,720 | | * | | |
| | Exterior Metal Services | | | | | \$1,160,000 | | |
| | TBD | | | | | | | \$1,481,850 |

| | | | | | | | | |
|---------------------------------------|-------------------------------------|---------------|--|-------------|--|--------------|--|----------------|
| | | | | | | | | |
| | | | | | | | | |
| Architectural Precast | Gate Precast Erection Comp | \$ 3,573,955 | | | | | | |
| | Architectural Precast Solutions | | | | | | | \$95,932 |
| | TCM Waterproofing | | | | | \$237,730 | | |
| | | | | | | | | |
| Elevators | Kone, Inc. | \$ 10,626,569 | | | | | | |
| | Mills Speciality Metals | | | | | \$979,687 | | |
| | | | | | | | | |
| Millwork | Mortensen Woodwork, Inc. | \$ 13,300,000 | | | | | | |
| | Professional Carpentry | | | | | | | \$2,850,000 |
| | | | | | | | | |
| Fire Protection | Northstar Fire Protection of | \$ 8,067,520 | | | | | | |
| | Alzan Services, LLC | | | \$71,469 | | * | | |
| | ARS Mechanical | | | \$2,456,250 | | | | |
| | | | | | | | | |
| Exterior Masonry | Pyramid Masonry | \$ 856,738 | | | | | | |
| | Meadows Construction | | | \$214,185 | | | | |
| | | | | | | | | |
| Roadways Phase II | Reeves Contracting, Inc. | \$ 15,843,032 | | | | | | |
| | Harrell Hauling | | | \$450,000 | | * | | |
| | NewGen | | | \$600,000 | | | | |
| | Bonn J | | | | | \$401,898 | | |
| | Anatek | | | | | \$2,596,882 | | |
| | Atlanta Paving | | | | | | | \$400,000 |
| | Caden Construction Co. | | | \$400,000 | | | | |
| | C & C Fence | | | | | \$8,000 | | |
| | | | | | | | | |
| Special Systems | International Business Mach | \$ 60,956,550 | | | | | | |
| | CoLiant Solutions | | | | | \$21,632,151 | | |
| | J & A Engineering | | | | | | | \$293,800 |
| | | | | | | | | |
| PAYMENT STATUS SUMMARY | | | | | | | | |
| | | | | AABE | | FBE | | Remaining EBOs |
| | | | | | | | | |
| Drywall and Acoustal Work Below 1061' | Acousti Engineering | \$ 17,810,993 | | | | | | |
| | Alpha Insulation &Waterproof | | | | | | | \$3,500,740 |
| | J.S. 82 Construction Group | | | | | | | \$1,000,000 |
| | AP Drywall | | | | | | | \$900,000 |
| | Iwes Construction Svcs. | | | | | | | \$1,340,030 |

| | | | | | | | | |
|--|------------------------------------|---------------|--|-------------|--|-------------|--|----------------|
| | Level Construction Svcs. | | | \$637,937 | | | | |
| Switch Back Ramp Demolition | D. H. Griffin Wrecking Comp | \$ 473,097 | | | | | | |
| | Kelly Construction Company | | | \$32,824 | | | | |
| Drywall and Acoustical | Marek Interior Systems, Inc | \$ 19,779,941 | | | | | | |
| | Alpha Insulation & Waterproof | | | | | | | \$5,661,000 |
| Railings | Raydeo Enterprises, Inc. | \$ 8,363,060 | | | | | | |
| | Remediation Group, Inc. | | | | | | | \$3,001,625 |
| Doors and Frames Material | Southern Door and Plywood | \$ 3,225,081 | | | | \$3,225,081 | | |
| Hardscape/ Landscape/ Irrigation | Valleycrest Landscape Development | \$ 5,726,763 | | | | | | |
| | Site Scapes, LLC | | | | | \$1,855,617 | | |
| Switchback Stair Railing | McPherson Enterprises, Inc. | \$ 149,752 | | | | | | |
| Elevator Steel | Stein Steel and Supply Company | \$ 1,140,000 | | | | | | |
| | American Custom Manufacturing | | | | | | | \$958,300 |
| Site Waterproofing | Alpha Insulation and Waterproofing | \$ 4,695,793 | | | | | | \$4,695,793 |
| Concrete Material / Purchase Order | Argos USA Ready Mix | \$ 914,693 | | | | | | |
| Structural Peer/Consultant | KSI Structural Engineers | \$ 12,215 | | | | | | |
| Plaza Pile Caps & First Lift of Columns, West Side | New Gen Construction, LLC | \$ 703,525 | | \$703,525 | | | | |
| Steel Stairs and Lids | Immec, Inc. | \$ 2,675,000 | | | | | | |
| PAYMENT STATUS SUMMARY | | | | | | | | |
| | | | | AABE | | FBE | | Remaining EBOs |
| Waterproofing / Caulking / Expansion Joints | Chambliss Const. Specialist, | \$ 2,737,787 | | | | | | |
| | Level Construction | | | \$1,200,000 | | | | |
| | TCM Waterproofing | | | | | \$175,000 | | |
| Specialties | Accessories Unlimited, Inc. | \$ 5,273,873 | | | | | | |
| | TBD | | | | | | | \$2,636,937 |

| | | | | | | | | |
|----------------------------------|-----------------------------|---------------|--|-------------|--|-----------|--|----------------|
| Graphics and Wayfinding | L & H Signs Inc. | \$ 2,408,000 | | | | | | |
| | TBD | | | | | | | \$746,480 |
| Site Security / Fencing | Tusco, Inc. | \$ 1,415,000 | | \$1,415,000 | | | | |
| CIP Aisle Steps | World Dynamics | \$ 1,507,000 | | | | | | |
| | Southern Door and Plywood | | | | | \$14,500 | | |
| | Anasteel | | | | | \$28,000 | | * |
| Paint / Wallcovering | Goodman Decorating Co. | \$ 3,480,000 | | | | | | |
| | TBD | | | | | | | \$1,078,800 |
| Plaza Formwork | Skyline Forming of GA, Inc. | \$ 2,459,600 | | | | | | |
| Carpet; Resilient and Rub | Spectra Contract Flooring | \$ 6,957,532 | | | | | | |
| | TBD | | | | | | | \$2,504,712 |
| Miscellaneous Steel | Variable Steel Unlimited | \$ 2,315,000 | | \$2,315,000 | | | | |
| Overhead Doors / Loading | Acousti Doors and Specialis | \$ 862,671 | | | | | | |
| Asphalt Paving | Atl. Paving and Concrete Co | \$ 306,117 | | | | | | \$306,117 |
| Resteel Material | Anasteel and Supply Comp | \$ 918,351 | | | | \$918,351 | | * |
| Resteel Installation | Anatek, Inc. | \$ 431,359 | | | | \$431,359 | | * |
| CONSTRUCTION REQUIREMENTS | | | | | | | | |
| PAYMENT STATUS SUMMARY | | | | | | | | |
| | | | | AABE | | FBE | | Remaining EBOs |
| Construction Requirements | | \$ 20,317,240 | | | | | | |
| Fencing | C & C Fence (CR) | | | | | \$426,007 | | |
| | Long Engineering (CR) | | | | | \$750,000 | | |
| | Ram Tools (CR) | | | | | \$141,082 | | |
| Billed Direct | Allstate Waste (CR) | | | | | | | \$153,467 |
| Contracted thru Waste Management | Allstate Waste (GC) | | | | | | | \$387,500 |
| | Eagle Security (CR) | | | | | \$337,880 | | |
| | Eastern Data (CR) | | | | | \$3,985 | | |

| | | | | | | | | |
|---------------------------------------|-------------------------------------|---------------|--|---------------|--|---------------|--|----------------|
| | My Supplies (CR) | | | | | \$68 | | |
| | The Printing People (CR) | | | | | | | \$975 |
| JV Partner | Moody Construction (CR) | | | \$1,275,763 | | | | |
| | Eagle Safety Supply, Inc. (CR) | | | | | \$45,768 | | |
| | Bryson Constructors (CR) | | | \$76,223 | | | | |
| INSURANCE, PERMITS, & FEES | | | | | | | | |
| | | | | | | | | |
| Insurance, Permits, Fees | | \$ 10,203,383 | | | | | | |
| JV Partner | Moody Construction (Bonds) | | | \$873,984 | | | | |
| JV Partner | H. J. Russell (Bonds) | | | \$598,975 | | | | |
| GENERAL CONDITIONS | | | | | | | | |
| | | \$ 41,991,753 | | | | | | |
| Fencing | C & C Fence (GC) | | | | | \$46,024 | | |
| Office Furniture | Contract Business Interiors (GC) | | | \$129,620 | | | | |
| | A Action Vending (GC) | | | | | \$7,499 | | |
| | A Action Janitorial (GC) | | | | | \$88,271 | | |
| | Twelve & Associates (GC) | | | | | \$58,658 | | |
| Photos | erial Innovations of GA (GC) | | | | | \$2,980 | | |
| Moving Services | B & B Movers (GC) | | | | | \$7,346 | | |
| Electronics | Eastern Data (GC) | | | | | \$130,979 | | |
| JV Partner | D. Moody Constr. (GC Staff) | | | \$1,109,551 | | | | |
| Consultant Agreement | Oasis Consulting Services, LLC (GC) | | | | | \$23,710 | | |
| Work Order | Bryson Constructors (GC) | | | \$523,713 | | | | |
| Printing Services | The Printing People(GC) | | | | | | | \$10,540 |
| | My Supplies(GC) | | | | | \$84,248 | | |
| | Ram Tools (GC) | | | \$6,525 | | | | |
| | Bryson Constructors (GC Staff) | | | \$56,422 | | | | |
| JV Partner | H. J. Russell (GC Staff) | | | \$615,076 | | | | |
| FOT Landscaping | Widespread Landscaping | | | \$2,500 | | | | |
| TOTAL | | \$776,943,050 | | \$110,589,591 | | \$116,431,341 | | \$37,409,308 |
| PAYMENT STATUS SUMMARY | | | | | | | | |
| | | | | AABE | | FBE | | Remaining EBOs |
| | | | | | | | | |
| DESIGN TEAM | | | | | | | | |
| | | | | | | | | |
| Architecture - Designer and | HOK, Inc. | \$22,578,522 | | | | | | |
| Architecture - Local | TVS Design | | | | | | | |
| Architecture - Local | CNNA | | | | | | | |
| Architecture - Local | Stanley Beaman Sears | | | | | \$1,219,865 | | |
| Architecture - Local | Goode Van Slyke | | | \$2,296,806 | | | | |

| | | | | | | | | |
|-------------------------------|-----------------------------------|--------------|--|-------------|--|-----------|--|----------------|
| | | | | | | | | |
| Civil Engineering - Prime C | Kimley Horn | \$2,030,385 | | | | | | |
| Civil Engineering - Local T | Long Engineering | | | | | \$381,235 | | |
| Civil Engineering - Local T | Skyline Engineering | | | \$65,675 | | | | |
| | | | | | | | | |
| Landscape Architecture - | HGOR | \$473,925 | | | | | | |
| Landscape Architecture - | The Creative Eye, LLC (TCE) | | | \$33,250 | | | | |
| Landscape Architecture - | Centricity, LLC | | | | | \$49,875 | | |
| | | | | | | | | |
| Structural Engineering - P | Buro Happold | \$10,621,655 | | | | | | |
| Structural Engineering - L | Sykes Consulting | | | \$1,340,390 | | | | |
| Structural Engineering - R | Unisystems | | | | | | | |
| | | | | | | | | |
| Mech, Plumb, Elec and FP | WSP Flack & Kurtz | \$3,923,765 | | | | | | |
| Mech, Plumb, Elec and FP | SL King | | | \$600,000 | | | | |
| | | | | | | | | |
| Mech, Plumb, Elec and FP | Khafra | | | \$600,000 | | | | |
| | | | | | | | | |
| LEED Administration | Ecoworks | \$172,000 | | | | \$172,000 | | |
| | | | | | | | | |
| A/V | WJHW | \$899,954 | | | | | | |
| A/V- Local Team Member | J & A Engineering | | | | | | | \$336,143 |
| | | | | | | | | |
| Field Drainage and Turf D | FTE | \$75,000 | | | | | | \$75,000 |
| | | | | | | | | |
| Food Service | Ricca Newmark Design (RND) | \$181,000 | | | | | | |
| Food Service - Local Team | Comacho Associates | | | | | | | \$54,300 |
| | | | | | | | | |
| | | | | | | | | |
| PAYMENT STATUS SUMMARY | | | | | | | | |
| | | | | AABE | | FBE | | Remaining EBOs |
| Experiential Graphics | TBD | | | | | | | |
| | | | | | | | | |
| Building Codes and Life Sa | FSC | \$314,000 | | | | | | |
| Building Codes and Life Sa | RL Brown | | | \$59,000 | | | | |
| | | | | | | | | |
| Accessibility/ADA | United Spinal | \$89,500 | | | | | | |
| Accessibility/ADA - Local T | McAfee3 Architects | | | \$22,500 | | * | | |
| | | | | | | | | |
| Vertical Circulation | Lerch Bates | \$95,585 | | | | | | |
| | | | | | | | | |
| Door Hardware | Studio Eight | \$16,300 | | | | | | |

| | | | | | | | |
|-------------------------------|----------------------------------|--------------|-------------|------|-------------|--|----------------|
| Building Envelope | Heitmann & Associates | \$290,776 | | | | | |
| Building Envelope | Epsten Group | | | | \$38,000 | | |
| Wind Engineering | BMTFM | \$170,000 | | | | | |
| Wind Engineering | RWDI | \$49,000 | | | | | |
| TOTAL | | \$41,981,367 | \$5,017,621 | | \$1,860,975 | | \$465,443 |
| DEVELOPER | | | | | | | |
| | Darden & Company | | | | | | |
| Surveyor | Long Engineering | \$848,872 | | | \$848,872 | | |
| Diversity Coordinator | Griffin & Strong, P.C. | \$340,000 | \$340,000 | | | | |
| Material Tester | NOVA | \$104,878 | | | | | |
| | Materials Mngrs & Eng., Inc. | | | | | | \$26,220 |
| Fundamental Commission | Working Buildings | \$626,800 | | | | | |
| Construction Materials Test | AMEC | \$5,546,512 | | | | | |
| | Tri Tech/Aldridge | | \$545,000 | | | | |
| | Willmer Engineering Inc | | | | \$730,000 | | |
| | Dunlop NDT, LLC | | | | \$300,000 | | |
| Geotechnical/Environmental | Langan | \$3,218,890 | | | | | |
| | Advanced Analytical Serv. | | | | \$114,860 | | |
| | Excalibur Drilling | | | | \$166,812 | | |
| PAYMENT STATUS SUMMARY | | | | | | | |
| | | | | AABE | FBE | | Remaining EBOs |
| | Contour Engineering | | | | | | \$23,436 |
| | Oasis Construction Services | | | | \$28,475 | | |
| | Willmer Engineering | | | | \$601,195 | | |
| Enclosure Peer Review | Morrison Hershfield | \$215,335 | | | | | |
| | ME^3 | | \$67,500 | | | | |
| NSP Sales Center | HHRM | \$1,922,527 | | | | | |
| | Uptime | | \$383,032 | | * | | |
| | Atlanta Contract Glazing | | | | \$24,569 | | |
| | F & S Mechanical & Plumbing | | | | \$133,912 | | |
| | Alliance Fire Protection | | | | \$15,625 | | |

| | | | | | | | | |
|---------------|---------------------------|----------------------|--|----------------------|--|----------------------|--|---------------------|
| | MBA Waste | | | | | \$1,980 | | |
| | Southern Door and Plywood | | | | | \$13,491 | | |
| | Construction Clean-up | | | | | \$2,005 | | |
| | | | | | | | | |
| TOTAL | | \$12,823,814 | | \$1,335,532 | | \$2,981,796 | | \$49,656 |
| | | | | | | | | |
| TOTALS | | \$831,748,231 | | \$116,942,744 | | \$121,274,112 | | \$37,924,407 |