



## Roadways & NSP Milestone Schedule 05/01/14 thru 07/31/14

<u>Activity:</u>	<u>Start</u>	<u>Complete</u>
• Demo and Haul-off Mount Vernon Church	05/01/14	05/09/14
• <b>Tie-in new utilities at North Existing Mangum and Mitchell Street*</b>	<b>05/01/14</b>	<b>05/15/14</b>
• Site demolition for the NSP	05/01/14	06/24/14
• <b>GA Power construct power duct bank along Northside Drive &amp; Mitchell Street*</b>	<b>05/01/14</b>	<b>07/31/14</b>
• Install production piles / piers (deep foundations)	05/19/14	Ongoing
• <b>Waterline installation along Mitchell (from Haynes to Northside)*</b>	<b>06/02/14</b>	<b>06/27/14</b>
• Abate / Demo Friendship Baptist Church	06/02/14	06/27/14
• Start shallow foundations	06/16/14	Ongoing
• <b>Shift traffic from Existing Mangum to Temporary Mangum*</b>	<b>06/17/14</b>	<b>06/17/14</b>
• Mass excavation / soils improvements	Ongoing	Ongoing

**City**

GWCCA / Private

\*Intermittent traffic impacts during utility / road work