



Roadways & NSP Milestone Schedule Short-term Look-ahead

<u>Activity:</u>	<u>Start</u>	<u>Complete</u>
• Site demolition for the NSP	03/20/14	08/29/14
• Mass excavation / soils improvements	04/10/14	08/11/14
• GA Power construct power duct bank along Northside Drive & Mitchell Street*	04/14/14	08/15/14
• Drill production piles / piers (deep foundations)	05/30/14	11/26/14
• Shift traffic from Existing Mangum to Temporary Mangum*	06/17/14	06/17/14
• Waterline installation along Mitchell (from Haynes to Northside)*	07/01/14	07/30/14
• Abate / Demo Friendship Baptist Church	07/01/14	07/30/14
• Pour shallow foundations	07/01/14	01/02/15

City

GWCCA / Private

*Intermittent traffic impacts during utility / road work