

Mercedes-Benz Stadium Project



PRESENTED BY:



Mercedes-Benz Stadium Project

INTRODUCTION

This Executive Summary has been prepared to provide highlights of the Equal Business Opportunity activities and accomplishments that have occurred from contract inception through 31 July 2016, and to illustrate the progress made toward the M/FBE goal of 31% participation on the construction of the Atlanta Falcons Mercedes-Benz Stadium (“MB Stadium”).

As illustrated on the following pages, currently \$336,828,750 of the total MB Stadium contract value has been committed to M/FBE firms. This figure comprises the total contract dollars awarded to M/FBEs for the entire scope of the project, which includes the development, design, and construction phases of the stadium. Of the total dollars committed to M/FBEs, \$229,326,966 has been paid through 31 July 2016, to the firms awarded. As of the close of the second quarter of 2016, M/FBE participation on the MB Stadium was at 36.4% of the total contract.



Mercedes-Benz Stadium Project

PARTNERSHIPS FOR SUCCESS



This segment highlights success stories that have occurred since the Mercedes-Benz Stadium construction began. It illustrates what can happen when opportunity, coupled with diligence and a strong desire to learn, combine and lead to win-win collaborations for all parties involved. This report features partner:

- **DUNLOP**NDT Inspection Services

Mercedes-Benz Stadium Project



FIELD INSPECTION. STRUCTURAL STEEL. LABORATORY TESTING. THIRD - PARTY HOSTING. NDT TESTING. WELDER SERVICES.

“At Dunlop NDT we put our mission, vision and core values into everything we do and we believe we are only as good as the promises we make.”

Mercedes-Benz Stadium and Dunlop NDT: Rising Up Together

Dunlop NDT LLC (“Dunlop” or “DNDT”) is a testing and inspection firm located in Buford, Georgia, that offers a wide range of destructive and metallurgical testing services. DNDT is a City of Atlanta certified FBE.

Dunlop is a teaming partner to AMEC for the construction material testing portion of the Mercedes-Benz Stadium (“MB Stadium”). It is responsible for field testing in the fabrication shops and for quality assurance testing, with an emphasis on final checks and inspections of materials.

While the idea of DNDT was the brain-child of CEO Amanda Dunlop for over a decade, Dunlop NDT began providing its services in 2013. It has all the makings of a great start-up: three friends had the idea that they could provide great, quality service in the field of material testing. The company started in a spare room of Amanda’s home, and it has grown exponentially in the three years since it has been in existence.

Mercedes–Benz Stadium Project

Dunlop's CEO is arguably living the entrepreneurial dream right now – or at least reaping the reward of all of the hard work (and “blood, sweat, and tears”) of taking the leap into the business-ownership pool. Amanda started out in the engineering world as an administrative assistant who worked her way up to being a director of nondestructive testing with an engineering firm before starting her company (after that firm decided to go in a different direction than she had envisioned her career going).

Amanda partnered with two long-time colleagues, with whom she had worked over the years, to form the company that exists today, and they began to leverage their past working relationships to secure the contracts that are the basis for a very impressive portfolio of work. DNDT has worked on projects at the Exxon Mobile and Baxter Pharmaceuticals campuses, and Hartsfield-Jackson Atlanta International Airport.

Dunlop's work on the MB Stadium is especially meaningful for the company's owner because, she points out, that due to being awarded the contract, her firm has grown **five-fold** in a matter of months! Dunlop has grown from a total of 12 employees to being able to employ 25-30 people who work primarily on the MB Stadium project alone. Also, as a result, there has been “phenomenal growth internally” and because Amanda knows the value of coming up through the ranks, she proudly spoke of how the MB Stadium contract has resulted in a number of employees being promoted upward within the organization and inspiring others to study to get degrees in engineering fields.

According to Amanda, the award of the MB Stadium contract has taken Dunlop's business to “another level;” in addition to hiring more employees, it has recently opened a full service destructive testing lab.

Mercedes-Benz Stadium Project

When asked what it means to work on the MB Stadium, Dunlop's CEO stated that Dunlop was "incredibly grateful" to be given the opportunity; it has allowed for tremendous growth of Dunlop NDT in a short amount of time. Dunlop recognizes how exceptional it is to be working on the MB Stadium, especially so early in its existence. For Dunlop it has always been about seizing the opportunity when it presents itself and doing what it takes to produce great results.

For this winning partnership between Mercedes-Benz Stadium and Dunlop NDT the time certainly is now.



DUNLOPNDT

4465 Commerce Drive
Suite 107
Buford, GA 30518
www.dunlopndt.com

"We are not just an inspection firm and will serve as your team member and a project liaison from the inception of your project to its completion. Working closely with you, we will provide services within your projects procedures and specifications keeping you abreast of its status throughout the process. We can handle projects and quantities large or small."

Mercedes-Benz Stadium Project

PAYMENT STATUS SUMMARY

PAYMENT SUMMARY STATUS	AABE	FBE	REMAINING EBO'S	TOTAL
Total Contract Value				\$925,639,760
M/FBE Committed dollars	146,503,920	151,556,972	38,767,858	\$336,828,750
M/FBE Paid to Date				\$229,326,966
% committed to MFBE's				36.4%
Total Project % GOAL				31%



EBO Summary #13

Committed EBO Contracts and Amounts Paid To-Date



PAYMENT STATUS SUMMARY

				AABE	FBE	Remaining EBOs		TOTAL
Total Contract Value								\$925,639,760
M/FBE Committed Dollars				\$146,503,920	\$151,556,972	\$38,767,858		\$336,828,750
M/FBE Paid To-Date								\$229,326,966
% Committed to MFBE's								36.4%
Total Project % Goal								31%
Scope of Work	Contractor Name	Contract Value			Total EBO Contract Amount To-Date			
				AABE		FBE		Remaining EBOs
Drilled Piers	ABE	\$ 9,066,904						
	Anasteel & Supply					\$1,528,512		
	Capital City Machine Shop			\$262,866		*		
	Ram Tool and Supply					\$22,514		
	S. A. White Oil Company					\$133,418		
Specialties	Accessories Unlimited, Inc.	\$ 5,459,291						
	Pinnacle Service Grp., Inc.							\$2,650,000
Overhead Doors / Loading	Acousti Doors and Specialis	\$ 862,671						
Drywall and Acoustal Work Below 1061'	Acousti Engineering	\$ 19,190,554						
	Alpha Insulation & Waterproof							\$3,500,740
	AP Drywall							\$900,000
	Iwes Construction Svcs.							\$1,340,030
	J.S. 82 Construction Group							\$1,000,000
	Level Construction Svcs.			\$637,937				
Site Waterproofing	Alpha Insulation and Water	\$ 4,971,287						\$4,971,287
Resteel Material	Anasteel and Supply Comp	\$ 1,033,017				\$1,033,017		*

PAYMENT STATUS SUMMARY								
Scope of Work	Contractor Name	Contract Value			Total EBO Contract Amount To-Date			
				AABE		FBE		Remaining EBOs
Resteel Installation	Anatek, Inc.	\$ 615,762				\$615,762		*
Concrete Material / Purchase Order	Argos USA Ready Mix	\$ 914,693						
Asphalt Paving	Atl. Paving and Concrete Co	\$ 306,117						\$306,117
Mechanical & Plumbing	Atlanta Stadium Partners, A Joint Venture	\$ 125,602,490						
	Alpha Insulation/Wtrprfg.							\$131,434
	Amin Sheet Metal			\$1,151,065				
	ARS (JV Partner)			\$6,042,091				
	ARS (Self-Performed Work)			\$13,040,464				
	Atlanta Communications			\$15,565				
	Boyette Brothers Company					\$150,000		
	Contract Business Interiors			\$20,405				
	Eastern Power Technologies, Inc.					\$910,000		
	F & S Mechanical					\$20,045,668		
	Golden Insulation			\$8,042				
	H & R Commerical Flooring					\$8,495		
	Peachtree Mechanical					\$3,261,463		
	Precision Layout and Design							\$250,000
	Southside Street Metal			\$4,745,413				
	Vulcan Industrial					\$3,953,204		
Auger Cast Piles	Berkel	\$ 7,987,314						
Trucking	mercon Construction Group					\$39,882		
	Anasteel					\$2,448		
Steel	Anatek					\$982,132		
Miscellaneous Material	n Tool and Supply Company					\$3,935		
Trucking	SAWA Transportation			\$159,497				
Fuel	S.A. White Oil Company					\$33,703		
Sheeting and Shoring	Berkel	\$ 748,266						
Steel	Anasteel					\$223,348		
	Ram Tool and Supply Co.					\$668		
General Requirements	Brand Energy Solutions, LLC	\$ 700,778						

PAYMENT STATUS SUMMARY								
Scope of Work	Contractor Name	Contract Value			Total EBO Contract Amount To-Date			
				AABE		FBE		Remaining EBOs
Hardscape/Landscape/Irrigation	Brightview (formerly Valleyd	\$ 6,045,661						
	Green Hills Landscaping							\$916,987
	Limitless Concrete & Works, Inc.							\$1,081,128
	C.M. Steel, Inc.	\$ 54,625						
Structural Steel Roof-Design Assist	Canam Steel Corporation	\$ 27,365,000						
	ADG Enterprises, Inc.			\$76,950		*		
	Amer.Custom Manufacturing			\$3,147,055				
	Bennett Logistics					\$4,441,592		
	Champion Painting							\$2,876,712
	Ryjohn Steel			\$67,842				
Waterproofing / Caulking / Expansion Joints	Chambliss Const. Specialist,	\$ 2,848,565						
	Level Construction			\$1,265,000				
	TCM Waterproofing					\$175,000		
Interior Masonry	Cornerstone Masonry Group	\$ 10,710,896						
	Anasteel Supply					\$1,200,000		
	TCM LLC					\$2,190,954		
Admin Offices - Demount	Corporate Enviornments	\$ 345,945				\$345,945		
Exterior Enclosure	Crown Corr	\$ 50,585,731						
	Bennett International Logistics					\$7,663		
	C & K United Sheet Metal			\$7,899,944		*		
	EGM			\$6,874,592		*		
	Exterior Metal Services					\$1,160,000		
	TCM Waterproofing					\$175,000		
Resinous Flooring	CSS Coatings	\$ 1,397,100						
	REU Renoviations, LLC			\$433,101		*		
Switch Back Ramp Demolition	D. H. Griffin Wrecking Comp	\$ 521,711						
	Kelly Construction Company			\$32,824				
	Knight Steel, Inc.			\$3,778				

PAYMENT STATUS SUMMARY								
Scope of Work	Contractor Name	Contract Value			Total EBO Contract Amount To-Date			
				AABE		FBE		Remaining EBOs
GA Dome Utilities, Erosion Control, NSP Site Demo (Incl. Mt Vernon)	Dennis Taylor	\$ 1,722,441						
	C & C Fence					\$2,783		
	Cornerstone Demolition					\$551,670		
Demolition	Southern Site Development							\$195,000
Ornamental Handrails	Dillion Forge	\$ 233,000						
Web Cameras	Earthcam	\$ 75,951						
Architectural Precast	Gate Precast Erection Comp	\$ 3,573,955						
	Architectural Precast Solutions							\$95,932
	TCM Waterproofing					\$237,730		
Interior Glass and Glazing	Glass Stream, Inc.	\$ 2,374,458						
	Alpha Insulation							\$80,000
Paint / Wallcovering	Goodman Decorating Co.	\$ 3,728,359						
	Commercial Painter's 360							\$1,155,791
Superstructure	HHRM Self Perform	\$ 125,562,749						
	Anasteel					\$20,965,351		
	Anatek					\$10,547,274		
	Bryson Constructors			\$2,785,992				
	C. D. Moody Construction			\$12,587,520				
	C.D. Moody Construction (COW)			\$574,209				
	Contract Business Interiors					\$1,865		
	Eagle Safety Supply					\$3,940		
	Eastern Data					\$22,247		
	Freeman Forms dba My Supplies					\$6,649		
	Gunby					\$1,221,533		
	H.J. Russell			\$12,587,520				
	H.J. Russell (COW)			\$53,403				
	Long Engineering					\$276,208		
	Ram Tool					\$1,047,856		
	S. A. White					\$76,419		
	The Printing People					\$105		

PAYMENT STATUS SUMMARY								
Scope of Work	Contractor Name	Contract Value			Total EBO Contract Amount To-Date			
				AABE		FBE		Remaining EBOs
Steel Stairs and Lids	Immec, Inc.	\$ 3,235,466						
Special Systems	International Business Mach	\$ 53,941,187						
	CoLiant Solutions					\$21,632,151		
	J & A Engineering							\$535,594
Electrical - FOT	Inglett, Cleveland, Uptime (\$ 306,384						
Electrical	Inglett, Cleveland, Uptime (ICU) JV Electric	\$ 73,467,015						
	B & S Supply			\$400,000				
	Boyette Brothers Company					\$924,606		
	Contract Business Solutions			\$4,000				
	JJ Dal Supply			\$100,000		*		
	Mayer					\$20,651,883		
	Uptime (JV Partner)			\$9,081,037		*		
	Uptime (Self-performed work)			\$8,050,086		*		
FOT Electrical	Inglett and Stubbs, LLC	\$ 198,085						
Friendship Baptist Church Demolition and Abatement	Kissberg Construction	\$ 194,220		\$194,220		*		
	Little Environmental			\$10,000				
Elevators	Kone, Inc.	\$ 11,300,522						
	Mills Speciality Metals					\$979,687		
Structural Peer/Consultant	KSI Structural Engineers	\$ 13,065						
Graphics and Wayfinding	L & H Signs Inc.	\$ 2,408,000						
	C&K United Sheet Metal & Mechanical, Inc.			\$325,000				
	JKB, LLC			\$239,350				
	Southeast Exhibits and Events, LLC			\$182,358		*		
Drywall and Acoustical	Marek Interior Systems, Inc.	\$ 20,612,494						
	Alpha Insulation & Waterproof							\$7,626,623
Switchback Stair Railing	McPherson Enterprises, Inc.	\$ 149,752						

PAYMENT STATUS SUMMARY								
Scope of Work	Contractor Name	Contract Value			Total EBO Contract Amount To-Date			
				AABE		FBE		Remaining EBOs
Structural Precast Material	Metromont	\$ 26,815,647						
	Anasteel & Supply Company					\$26,015		
	Architectural Precast Solns.							\$154,272
	Bryson Constructors Inc.			\$3,658,525				
Millwork	Mortensen Woodwork, Inc.	\$ 14,203,147						
	M. Garcia and Sons							\$3,542,214
Interior Progressions	Multivista	\$ 273,478						
Admin Offices - Drywall/A	NES Drywall and Acoustic	\$ 805,000						
	Alpha Insulation and Waterproofing							\$148,925
Plaza Pile Caps & First Lift of Columns, West Side	New Gen Construction, LLC	\$ 703,525		\$703,525				
Fire Protection	Northstar Fire Protection of	\$ 8,441,283						
	Alzan Services, LLC			\$71,469		*		
	ARS Mechanical			\$2,545,422				
	Precision Layout and Design							\$6,165
Accordion Fire Doors	Overhead Door Co. of Atlan	\$ 342,583						
Civil Engineer - Roadways	Parsons Brinckerhoff	\$ 2,634,798						
Surveyor & Utility Design	Long Engineering					\$520,073		
Site Lighting	ams, Russell, Johnson (WRJ)			\$193,788				
Roofing	Porter Roofing Contractors,	\$ 8,617,447						
	Ram Tool					\$573,817		
Shallow Foundation/ First Lift	Precision Concrete Construc	\$ 26,720,805						
	Anatek					\$4,030,591		
	Grier Brothers			\$168,018				
	Ram Tool					\$188,064		
	Technique Concrete			\$8,280,148				
AASHTO Girder Installation	Precision Stone Setting Co.	\$ 61,666						
Admin Offices - Electrical	Putzel Electrical Contractors	\$ 1,021,980						

PAYMENT STATUS SUMMARY								
Scope of Work	Contractor Name	Contract Value			Total EBO Contract Amount To-Date			
				AABE		FBE		Remaining EBOs
	GC Electrical Solutions			\$454,625				
Exterior Masonry	Pyramid Masonry	\$ 856,738						
	Meadows Construction			\$250,720				
Railings	Raydeo Enterprises, Inc.	\$ 9,607,920						
	Eddies's Welding			\$155,000				
	Morgan Constructors					\$686,600		
	Remediation Group, Inc.							\$3,001,625
Contractor (Mangum Street)	Reeves Young, LLC	\$ 3,208,311						
Asphalt	Atlanta Paving							\$270,000
Fencing	C & C Fence					\$30,935		
Erosion Control	Clean Water Consultants					\$2,084		
Trucking	Grier Brothers			\$101,000				
Trucking	Harrell Hauling Inc.			\$190,193		*		
Markings & Signage	Highway Services					\$32,984		
Trucking	MAR Trucking			\$5,000				
Trucking	MC Trucking			\$26,158				
Electrical	ME Contractors					\$28,646		
Trucking	Navigators Construction			\$5,874				
Traffic Control	The Corbett Group			\$280,000				
Mass Excavation and Site Grading	Reeves Contracting Co.	\$ 18,596,936						
Shoring	American Shoring					319,952		
Paving	Atlanta Paving							\$138,880
Trucking	Grier Brothers			\$134,135				
Trucking	Harrell Hauling Inc.			\$2,425,000		*		
Engineering	Long Engineering					\$19,368		
Trucking	MAR Trucking			\$15,640				
Trucking	MC Trucking			\$46,020				
Construction of the vault	NewGen			\$1,460,000				
Trucking	R. S. Senter					\$381,295		
Blasting	Symmetry Rock Drilling					\$35,000		
Traffic Control	The Corbett Group			\$955,106				
Roadways Phase II	Reeves Contracting, Inc.	\$ 16,244,215						
	Anatek					\$2,596,882		
	Atlanta Paving							\$400,000

PAYMENT STATUS SUMMARY								
Scope of Work	Contractor Name	Contract Value			Total EBO Contract Amount To-Date			
				AABE		FBE		Remaining EBOs
	Bonn J					\$556,898		
	Caden Construction Co.			\$400,000				
	C & C Fence					\$9,000		
	Harrell Hauling			\$450,000		*		
	Lagniappe Development Co.					\$795,000		
	NewGen			\$600,000				
Plaza Formwork	Skyline Forming of GA, Inc.	\$ 2,752,882						
Doors and Frames Material	Southern Door and Plywood	\$ 3,343,589				\$3,343,589		
Marquis Sign Demo	Southern Site Development	\$ 45,500						\$45,550
Carpet; Resilient and Rub	Spectra Contract Flooring	\$ 7,315,145						
	S.L. Gresham Company			\$2,564,065				
AASHTO Girders - Plaza	Standard Concrete	\$ 1,123,602						
Elevator Steel	Stein Steel and Supply Com	\$ 1,994,775						
	American Custom Manufacturing			\$1,394,946				
Church Demolition	Superior Rigging & Erecting Company	\$ 328,150						
Consultant Services	Thornton Thomasetti	\$ 45,000						
Site Security / Fencing	Tusco, Inc.	\$ 3,440,962				\$3,440,962		
Miscellaneous Steel	Variable Steel Unlimited	\$ 3,289,975		\$3,289,975				
CIP Aisle Steps	World Dynamics	\$ 1,586,528						
	Anasteel					\$55,000		*
	Southern Door and Plywood					\$65,500		
CONSTRUCTION REQUIREMENTS								
Construction Requirements		\$ 24,645,469						
Billed Direct	Allstate Waste (CR)							\$396,592
Contracted thru Waste Management	Allstate Waste (GC)							\$387,500
	Bryson Constructors (CR)			\$1,993,499				

PAYMENT STATUS SUMMARY								
Scope of Work	Contractor Name	Contract Value			Total EBO Contract Amount To-Date			
				AABE		FBE		Remaining EBOs
Fencing	C & C Fence (CR)					\$473,689		
JV Partner	D. Moody Construction (CR)			\$1,929,474				
	Construction Clean-Up Specialists (CR)					\$5,549		
	Eagle Safety Supply, Inc. (CR)					\$135,063		
	Eagle Security (CR)					\$568,011		
	Eastern Data (CR)					\$3,985		
JV Partner	H. J. Russell			\$740,013				
JV Partner	H. J. Russell			\$110,613				
	Long Engineering (CR)					\$750,000		
	My Supplies (CR)					\$156		
Consultant Agreement	Oasis Consulting Services, LLC (GC)					\$26,066		
	Ram Tools (CR)					\$403,073		
Oil/Gasoline Supplier	S.A. White					\$22,694		
	The Printing People (CR)							\$3,890
INSURANCE, PERMITS, & FEES								
Insurance, Permits		\$ 10,981,370						
JV Partner	H. J. Russell (Bonds)			\$598,975				
JV Partner	Moody Construction (Bonds)			\$873,984				
Fees		\$ 23,220,176						
JV Partner	H. J. Russell (Bonds)			\$2,284,850				
JV Partner	Moody Construction (Bonds)			\$2,284,850				
GENERAL CONDITIONS								
		\$ 49,504,364						
	A Action Vending (GC)					\$12,140		
	A Action Janitorial (GC)					\$143,908		
Photoserial Innovations of GA (GC)						\$4,330		
Moving Services	B & B Movers (GC)					\$8,091		
Work Order	Bryson Constructors (GC)			\$1,449,568				
Fencing	C & C Fence (GC)					\$53,178		
JV Partner	D. Moody Constr. (GC Staff)			\$2,232,753				
Office Furniture	tract Business Interiors (GC)			\$137,680				
	Eagle Safety Supply, Inc. (GC)					\$827		
Electronics	Eastern Data (GC)					\$155,734		
JV Partner	H. J. Russell (GC Staff)			\$1,326,717				
Office Supplies	My Supplies(GC)					\$128,343		
	Ram Tools (GC)			\$79,539				
JV Partner	Shumate Mechanical (GC)					\$86		
Labor	Staffzone					\$3,525		

PAYMENT STATUS SUMMARY								
Scope of Work	Contractor Name	Contract Value			Total EBO Contract Amount To-Date			
				AABE		FBE		Remaining EBOs
Printing Services	The Printing People(GC)							\$14,470
	Twelve & Associates (GC)					\$61,697		
FOT Landscaping	Widespread Landscaping			\$7,500				
TOTAL		\$853,204,447		\$139,933,493		\$142,492,680		\$38,123,456
DESIGN TEAM								
Architecture - Designer and	HOK, Inc.	\$23,772,776						
Architecture - Local	TVS Design							
Architecture - Local	CNNA							
Architecture - Local	Stanley Beaman Sears					\$1,232,065		
Architecture - Local	Goode Van Slyke			\$2,380,926				
Civil Engineering - Prime C	Kimley Horn	\$2,853,552						
Civil Engineering - Local T	Long Engineering					\$381,235		
Civil Engineering - Local T	Skyline Engineering			\$65,675				
Landscape Architecture -	HGOR	\$478,745						
Landscape Architecture -	The Creative Eye, LLC (TCE)			\$33,250				
Landscape Architecture -	Centricity, LLC					\$49,875		
Structural Engineering - P	Buro Happold	\$11,761,133						
Structural Engineering - L	Sykes Consulting			\$1,348,344				
Structural Engineering - R	Unisystems							
Mech, Plumb, Elec and FP	WSP Flack & Kurtz	\$4,355,997						
Mech, Plumb, Elec and FP	SL King			\$600,000				
Mech, Plumb, Elec and FP	Khafra			\$600,000				
LEED Administration	Ecoworks	\$222,000				\$222,000		
A/V	WJHW	\$1,145,098						
A/V- Local Team Member	J & A Engineering							\$432,446
Field Drainage and Turf D	FTE	\$108,000						\$108,000

PAYMENT STATUS SUMMARY								
Scope of Work	Contractor Name	Contract Value			Total EBO Contract Amount To-Date			
				AABE		FBE		Remaining EBOs
Food Service	Ricca Newmark Design (RND)	\$213,540						
Food Service - Local Team	Comacho Associates							\$54,300
Experiential Graphics	TBD							
Building Codes and Life Sa	FSC	\$317,200						
Building Codes and Life Sa	RL Brown			\$59,000				
Accessibility/ADA	United Spinal	\$89,500						
Accessibility/ADA - Local T	McAfee3 Architects			\$22,500		*		
Vertical Circulation	Lerch Bates	\$95,585						
Door Hardware	Studio Eight	\$23,100						
Building Envelope	Heitmann & Associates	\$290,776						
Building Envelope	Epsten Group					\$38,000		
Wind Engineering	BMTFM	\$170,000						
Wind Engineering	RWDI	\$49,000						
TOTAL		\$45,946,002		\$5,109,695		\$1,923,175		\$594,746
DEVELOPER								
	Darden & Company							
Surveyor	Long Engineering	\$848,872				\$848,872		
Diversity Coordinator	Griffin & Strong, P.C.	\$340,000		\$340,000				
Material Tester	NOVA	\$104,878						
	Materials Mngrs & Eng., Inc.							\$26,220
Fundamental Commission	Working Buildings	\$667,120						
	Smart Building Systems			\$75,200				
Construction Materials Te	AMEC	\$19,000,000						
	Tri Tech/Aldridge			\$595,000				
	Willmer Engineering Inc					\$730,000		

PAYMENT STATUS SUMMARY								
Scope of Work	Contractor Name	Contract Value			Total EBO Contract Amount To-Date			
				AABE		FBE		Remaining EBOs
	Dunlop NDT, LLC					\$4,425,000		
Geotechnical/Environmental	Langan	\$3,346,079						
	Advanced Analytical Serv.					\$116,120		
	Excalibur Drilling					\$166,812		
	Contour Engineering							\$23,436
	Oasis Construction Services					\$28,475		
	Willmer Engineering					\$634,257		
Enclosure Peer Review	Morrison Hershfield	\$259,835						
	ME^3			\$67,500				
NSP Sales Center	HHRM	\$1,922,527						
	Uptime			\$383,032		*		
	Atlanta Contract Glazing					\$24,569		
	F & S Mechanical & Plumbing					\$133,912		
	Alliance Fire Protection					\$15,625		
	MBA Waste					\$1,980		
	Southern Door and Plywood					\$13,491		
	Construction Clean-up					\$2,004		
TOTAL		\$26,489,311		\$1,460,732		\$7,141,117		\$49,656
TOTALS		\$925,639,760		\$146,503,920		\$151,556,972		\$38,767,858